

Construction Site Observations

Booth & Dimock Library Construction

The intent of this form is to document general construction progress and bring any possible issues to the construction team. Please do not interfere with the workers or give any direction to them. Please bring any potentially critical issues to the immediate of Ron Paolillo, DRA Architects (rpaolillo@draws.com); Dan Lowell, Millennium Builders (dlowell@mbict.com); and John Elsesser (jelsesser@coventryct.org);

Name of Observer:

Date:

Progress Notes and Images:

1.

Quality Control Observations:

1.

General Notes:

1.

Grafton Public Library

35 Grafton Common Grafton, Massachusetts 01519



Date Wed 12/30/2020

Job #

Prepared By Andrew Deschenes

Weather

6:00 AM

21°

Mostly Cloudy

Wind: 4 MPH | Precipitation: .0" | Humidity: 63%

12:00 PM

34°

Mostly Cloudy

Wind: 7 MPH | Precipitation: .0" | Humidity: 42%

4:00 PM

33°

Mostly Cloudy

Wind: 11 MPH | Precipitation: .0" | Humidity: 67%

Work Logs

Name	Description	Quantity
Chandler Architectural		3
	<small>Andrew Deschenes 12/30/20 03:51AM</small>	
Colony Drywall		12
	<small>Andrew Deschenes 12/30/20 03:55AM</small>	
CTA		1
	<small>Andrew Deschenes 12/30/20 03:51AM</small>	
Excel Fire Protection		0
Lapan Mechanical	Plumber and insulator	2
	<small>Andrew Deschenes 12/30/20 08:19AM</small>	
Marmelo Bros Construction	2 masons	5
	<small>Andrew Deschenes 12/30/20 08:19AM</small>	
Noyes Sheet Metal	Insulator	1
	<small>Andrew Deschenes 12/30/20 03:55AM</small>	
Veteran's Development Corp		3
	<small>Andrew Deschenes 12/30/20 03:54AM</small>	
Wayne J. Griffin Electric		4
	<small>Andrew Deschenes 12/30/20 05:51AM</small>	
Total		31

General Notes

1. Windows at north elevation

Andrew Deschenes | 12/30/20 | 01:27PM



2. Limestone installation started.

Andrew Deschenes | 12/30/20 | 01:28PM



3. Bracket install, sorting room.

Andrew Deschenes | 12/30/20 | 01:32PM



4. Drywall first floor

Andrew Deschenes | 12/30/20 | 01:33PM



5. Drywall second floor.

Andrew Deschenes | 12/30/20 | 01:44PM



Site Safety Observations

No entry

Quality Control Observations

1. Discussion with drywall foreman: HVAC unit as installed conflicts with planned soffit. Sketch sent to design team for discussion.

Andrew Daschunas | 12/30/20 | 02:01PM




2. Caulk color at north window: sub caulked all four sides to get a better view of the color. See photos.

Andrew Daschunas | 12/30/20 | 01:26PM



Survey

Questions	N/A	No	Yes	Description
1. Are COVID-19 protocols being followed?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
2. Is everyone wearing a hard hat?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
3. Any accidents on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
4. Are there any reasons for schedule delay on site today?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
5. Were there any inspections today and if so for what?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
6. Any visitors on site?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Library Director at 3:00pm Andrew Deschenes 12/30/20 02:22PM
7. Were there any weather-related issues (damage, etc)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
8. Are erosion control measures in place and in good condition?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
9. Is all equipment in safe working order?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	



I, Andrew Deschenes, have reviewed and completed this report.

Andrew Deschenes | 12/30/20 | 08:21PM